

Construction to Take Place in Olympic National Park

The Federal Highway Administration has contracted with Intermountain Slurry Seal, Inc., to provide pavement preservation treatments to various roads, parking lots and campgrounds in the Olympic National Park. The pavement preservation will extend the life of the asphalt pavement.

The project will include pavement patching, crack sealing, micro surfacing, and new pavement markings and signs.

Construction activities will take place between **8 A.M. and 6 P.M.** beginning on **Monday 7/11/16** and be completed by **Friday 10/07/2016**.

Below is a 4 Week look ahead of scheduled construction activities as well as expected traffic delays. Delays are limited to 15 minutes – please be patient.

WEEK 1 (7/11/16 – 7/15/16)

Area: Sol Duc Valley Road, Sol Duc Campgrounds and Sol Duc Resort

Task: Asphalt Concrete Pavement Patching

Work will begin at the start of Sol Duc Valley Road and work in the right lane towards the Resort. Once at the end, operation will turn around and work will continue on the outbound lane.

Schedule: July 11, 2016 thru July 15, 2016 (5 DAYS)

Traffic Control: FLAGGERS AND PILOT CAR- Expect Delays

WEEK 2 (7/18/16 – 7/22/16)

Area: Fairholme Road, Camp David Jr. Road, Lake Crescent Lodge Area, Log Cabin Area

Task: Asphalt Concrete Pavement Patching

Schedule: July 18, 2016 thru July 22, 2016 (5 DAYS)

Traffic Control: FLAGGERS AND PILOT CAR- Expect Delays

WEEK 3 (7/25/16 – 7/29/16)

Area: Lake Crescent Lodge Area, Park Headquarters, Heart O' Hills, Hurricane Ridge Road

Task: Asphalt Concrete Pavement Patching

Schedule: July 25, 2016 thru July 29, 2016 (5 DAYS)

Traffic Control: FLAGGERS AND PILOT CAR- Expect Delays

WEEK 4 (8/1/16 – 8/8/16)

Area: Sol Duc Valley Road

Task: Crack Sealing

Schedule: August 1, 2016 thru August 8, 2016 (6 DAYS)

Traffic Control: FLAGGERS AND PILOT CAR- Expect Delays