

Spruce Railroad Trail Segment C

CONSTRUCTION NEWSLETTER

November 18, 2016

No Movement at North Portal

CONSTRUCTION ACTIVITIES

The contract modification to stabilize the rock slope at the north portal is still being developed. There has been no further movement of the slope since excavation was halted. The remaining material at the north portal which is stabilizing the slope will not be available until the CM work is completed so the embankment activity has stymied.

Erosion control silt fences and wattles are being monitored and maintained to insure the lake is protected.

North portal slope.



WORK SCHEDULE

Monday - Friday, 8 am - 5 pm

DELAYS AND CLOSURES

The trail is closed from the trail head near Log Cabin Resort to Camp David.

Project Information

Contractor:

Bruch & Bruch

Construction, Inc.

Begin Construction:

September 19, 2016

Est. Completion Date:

May, 2017

Project Description:

As part of the Rails-to-Trails Conservancy, this project will reopen a 1/2 mile segment of the trail which includes refurbishing a 450' tunnel and the trail head parking area.



Contact Us:

donald.brouillard@dot.gov

Project Website:

<https://flh.fhwa.dot.gov/projects/wa/Spruce-C>

Project Engineer:

Don Brouillard