

Suiattle River Road

MP 6.0 - MP 14.4 Combined Projects

CONSTRUCTION NEWSLETTER

August 28, 2013

Clearing for New Alignment

CONSTRUCTION ACTIVITIES

This week, the construction signage was completed. The new gate was closed limiting vehicular travel to MP 11.6. Weed-free sediment wattles were installed along the beginning of the MP 12.6 Site. On the 28th, clearing for the new alignment began.

Next week is a short week with the contractor observing the Labor Day holiday. Clearing will continue as well as the installation of erosion control devices.



Road Closed at MP 11.6



Wattle Installation

WORK SCHEDULE

Tuesday—Friday, 10 hours per day

DELAYS AND CLOSURES

The road is closed at MP 11.6. The road will remain open to Pedestrian, Bicycle, Stock traffic as well as USFS administrative traffic until September 6th.

*** PLEASE USE CAUTION WHEN TRAVELLING THROUGH THE CONSTRUCTION ZONE ***

September 6th, the road will be closed to all traffic due to the nature of the construction activities and will reopen to non-vehicular traffic on October 10th.

Project Information

Contractor:

MidMountain
Contractors, Inc.

Begin Construction:

August 14, 2013

Est. Completion Date:

October 6, 2014

Project Description:

Project will repair the flood-damaged sites, abandon and rehabilitate other sections of road, reopening vehicle access to a variety National Forest recreation opportunities.



Contact Us: wfl.suiattleriverroad@dot.gov

Project Website: <http://www.wfl.fhwa.dot.gov/projects/wa/suiattle/>

Project Engineer:
Don Brouillard