

Suiattle River Road

MP 6.0 - MP 14.4 Combined Projects

CONSTRUCTION NEWSLETTER

September 6, 2013

Clearing Continues...

CONSTRUCTION ACTIVITIES

This week, the clearing continued at the 12.6 site and began at 14.4 site.

Next week, clearing will continue in these areas as well as grubbing. If the weather is acceptable, excavation and embankment will also take place.



Clearing at Site 12.6



Stump removal at Site 14.4

WORK SCHEDULE

Monday—Friday, 10 hours per day

DELAYS AND CLOSURES

The road is now closed to all traffic at MP 11.6. This includes Pedestrian, Bicycle, Stock traffic. The work operations make it too dangerous for the public to enter the work area. It will reopen to non-vehicular traffic on October 10th.

*** SUIATTLE RIVER ROAD CLOSED TO ALL TRAFFIC AT MP 11.6 ***

Project Information

Contractor:

MidMountain
Contractors, Inc.

Begin Construction:

August 14, 2013

Est. Completion Date:

October 6, 2014

Project Description:

Project will repair the flood-damaged sites, abandon and rehabilitate other sections of road, reopening vehicle access to a variety National Forest recreation opportunities.



Contact Us: wfl.suiattleriverroad@dot.gov

Project Website: <http://www.wfl.fhwa.dot.gov/projects/wa/suiattle/>

Project Engineer:
Don Brouillard