

# Suiattle River Road

MP 6.0 - MP 14.4 Combined Projects

## CONSTRUCTION NEWSLETTER

September 13, 2013

### New Alignments are Taking Shape

#### CONSTRUCTION ACTIVITIES

This week, the clearing at the 12.6 and 14.4 sites progressed as well as cutting the new slopes and establishing the road beds.

Next week, they will begin removing the rock outcropping at 12.6 and armoring the slope in that area. If the good weather continues, excavation and embankment will take place at 14.4.



Site 12.6



Site 14.4

#### WORK SCHEDULE

Monday—Friday, 10 hours per

#### DELAYS AND CLOSURES

The road is now closed to all traffic at MP 11.6. This includes Pedestrian, Bicycle, Stock traffic. The work operations make it too dangerous for the public to enter the work area. It will reopen to non-vehicular traffic on October 10th.

**\* SUIATTLE RIVER ROAD CLOSED TO ALL TRAFFIC AT MP 11.6 \***

#### Project Information

##### Contractor:

MidMountain  
Contractors, Inc.

##### Begin Construction:

August 14, 2013

##### Est. Completion Date:

October 6, 2014

##### Project Description:

Project will repair the flood-damaged sites, abandon and rehabilitate other sections of road, reopening vehicle access to a variety National Forest recreation opportunities.



#### Contact Us:

[wfl.suiattleriverroad@dot.gov](mailto:wfl.suiattleriverroad@dot.gov)

#### Project Website:

<http://www.wfl.fhwa.dot.gov/projects/wa/suiattle/>

#### Project Engineer:

Don Brouillard