

Suiattle River Road

MP 6.0 - MP 14.4 Combined Projects

CONSTRUCTION NEWSLETTER

September 27, 2013

Unfriendly Weather Slows Progress

CONSTRUCTION ACTIVITIES

This week, the rainy weather slowed the excavation and embankment. At the 12.6 site, rock hammering continued as well as rock armoring the slopes. A portion of subgrade was finished while the sun was shining. Excavation continued on the slopes at the 14.4 site during favorable weather



Rain Soaked Site 12.6

Next week, the subgrade at 12.6 will be covered with Select Borrow and the rock hammering will continue. At 14.4, we will see a 57"x83" arch culvert installed along with continued excavation for the slopes. Yes, *this is what we said last week!*

Site 14.4



WORK SCHEDULE

Monday—Saturday, 10 hrs

DELAYS AND CLOSURES

The road is closed to all traffic at MP 11.6. This includes Pedestrian, Bicycle, Stock traffic. The work operations make it too dangerous for the public to enter the work area. It will reopen to non-vehicular traffic on **November 1st.**

*** SUIATTLER RIVER ROAD CLOSED TO ALL TRAFFIC AT MP 11.6 ***

Project Information

Contractor:

MidMountain
Contractors, Inc.

Begin Construction:

August 14, 2013

Est. Completion Date:

October 2014

Project Description:

Project will repair the flood-damaged sites, abandon and rehabilitate other sections of road, reopening vehicle access to a variety National Forest recreation opportunities.



Contact Us: wfl.suiattleriverroad@dot.gov

Project Website: <http://www.wfl.fhwa.dot.gov/projects/wa/suiattle/>

Project Engineer:
Don Brouillard