

Suiattle River Road

MP 6.0 - MP 14.4 Combined Projects

CONSTRUCTION NEWSLETTER

October 18, 2013

Special Two-Week Edition

CONSTRUCTION ACTIVITIES

During the past two weeks, great things have been happening on the Suiattle River Road. MidMountain completed the rock hammering at MP12.6, finished the second rock armored slope and installed a 24" culvert. Meanwhile up at MP14.4, Q.King installed a 58 foot long, 83"x57" arched culvert and put that site to bed for the winter.



Rock Armoring and
Rock Hammering at Site 12.6

Next week, work will continue at MP12.6 as MidMountain will place select borrow over the sub-grade and build reinforced soil slope select borrow and geogrid. We are down to our last two weeks before winter shutdown.

Arch Culvert at Site 14.4



WORK SCHEDULE

Monday—Saturday, 10 hrs per day

DELAYS AND CLOSURES

The road is closed to all traffic at MP 11.6. This includes Pedestrian, Bicycle, Stock traffic. The work operations make it too dangerous for the public to enter the work area. It will reopen to non-vehicular traffic on **November 1st**.

*** SUIATTLE RIVER ROAD CLOSED TO ALL TRAFFIC AT MP 11.6 ***

Project Information

Contractor:

MidMountain
Contractors, Inc.

Begin Construction:

August 14, 2013

Est. Completion Date:

October 2014

Project Description:

Project will repair the flood-damaged sites, abandon and rehabilitate other sections of road, reopening vehicle access to a variety National Forest recreation opportunities.



Contact Us: wfl.suiattleriverroad@dot.gov

Project Website: <http://www.wfl.fhwa.dot.gov/projects/wa/suiattle/>

Project Engineer:

Don Brouillard

Suiattle River Road MP 6.0 - MP 14.4 Combined Projects PHOTO PAGE



Before



After



* During *

