

# Dyea Flats & Slide Cemetery Roads

## CONSTRUCTION NEWSLETTER

### Night Work continues at Dyea Flats...

#### CONSTRUCTION ACTIVITIES

Contractor Hunz & Hunz continued this week with Survey staking along the Dyea Flats road; Clearing and Grubbing, and Scarification of existing road.

Next Week: anticipate continued Survey day work; Night Work with Clearing and Grubbing, Culvert installation, and placement of Select Base material.

**⚠️ Haul Truck Advisory:** Trucks will begin transporting material from Skagway to Dyea Flats along Dyea Road —Hauling has been scheduled to occur primarily at night to minimize impact to Public Traffic — however, this Hauling has potential to occur Day or Night— and Travelers should **Proceed with Caution.**

**Drive carefully and enjoy the Flats!**

*Clearing and Grubbing the road corridor*



*Production of aggregate for road base*

#### NEXT WEEK

##### Work Schedule

Night Work

SUN-THURS

7:00 PM– 7:00AM

#### DELAYS AND CLOSURES

**Delays:** Night delays up to 30 minutes possible  
7PM –11PM & 4AM - 7AM

**Road Closed:** Road Closure 11PM - 4AM No Public Access

**June 24, 2016**

#### **Project Information**

##### **Contractor:**

Hunz & Hunz Ent.

##### **Begin Construction:**

May 9, 2015

##### **Est. Completion Date:**

August 25, 2016

##### **Project Description:**

Improve 2.2 miles of roadway access -to include elevated grade profile; new aggregate surfacing; widened turn-outs; and improved drainage.



#### **Contact Us:**

[doug.i.worley@dot.gov](mailto:doug.i.worley@dot.gov)

#### **Project Website:**

<http://flh.fhwa.dot.gov/projects/ak/dyea/>

Project Engineer: Doug Worley