

Dyea Flats & Slide Cemetery Roads

CONSTRUCTION NEWSLETTER

Night Work continues at Dyea Flats...

July 29, 2016

CONSTRUCTION ACTIVITIES

Contractor Hunz & Hunz continued with Survey, Roadway Base material production, completion of a culvert installation, and placement of Roadway Embankment along southern project from Nelson Slough Bridge to main parking area.

Next Week: Survey day work; Night Work with Clearing and Grubbing along Slide Cemetery Road, Roadway Excavation, Soil Erosion Control; and continued placement of Roadway Embankment material from Dyea Flats parking area to the Y intersection.

Road Conditions: Road has been temporarily graded and visitors are noticing a smoother ride. Please observe posted 15 MPH speed limits and be aware of pedestrians, bicyclists, and horses that share the roadway.

⚠️ Haul Truck Advisory: Trucks continue to transport material from Skagway via Dyea Road –Hauling scheduled to occur primarily at night to minimize impact to Public Traffic –however, this Hauling has potential to occur Day or Night– and travelers should **Proceed with Caution.**



4000 CY of Road Base material produced and stockpiled at Hunz & Hunz



Constructing Roadway base Embankment near Nelson Slough

NEXT WEEK

Work Schedule
Night Work
SUN-FRI
7:00 PM– 7:00AM

DELAYS AND CLOSURES

Delays: Night delays up to 30 minutes possible
7PM –11PM & 4AM - 7AM

Road Closed: Road Closure 11PM - 4AM No Public Access

Project Information

Contractor:
Hunz & Hunz Ent.

Begin Construction:
May 9, 2016

Estimated Completion:
September 7, 2016

Project Description:
Improve 2.2 miles of public access roadway- to include elevated grade profile; new aggregate surfacing; widened turnouts; and improved drainage.



Contact Us:

doug.j.worley@dot.gov

Project Website:

<https://flh.fhwa.dot.gov/projects/ak/dyea/>

Project Engineer: Doug Worley