

# Dyea Flats & Slide Cemetery Roads

## CONSTRUCTION NEWSLETTER

### Night Work continues at Dyea Flats...

August 05, 2016

#### CONSTRUCTION ACTIVITIES

Contractor Hunz & Hunz continued with Survey, and placement of Roadway Embankment from the Dyea Townsite parking area towards the Dyea/Slide Cemetery intersection.

Next Week Planned activities: Survey day work; Night Work with Clearing and Grubbing along Slide Cemetery Road, Roadway Excavation, and Soil Erosion Control installation.

Road Conditions: Road has been temporarily graded and visitors are noticing a smoother ride. Please observe posted 15 MPH speed limits and be aware of pedestrians, bicyclists, and horses that share the roadway.

**⚠ Haul Truck Advisory:** Trucks continue to transport material from Skagway via Dyea Road –Hauling scheduled to occur primarily at night to minimize impact to Public Traffic –however, this Hauling has potential to occur Day or Night– and travelers should Proceed with Caution.



Placing roadway embankment along Dyea corridor



Grading Parking area access to historic Dyea townsite

#### NEXT WEEK

Work Schedule  
Night Work  
SUN-FRI  
7:00 PM– 7:00AM

#### DELAYS AND CLOSURES

**Delays:** Night delays up to 30 minutes possible  
7PM –11PM & 4AM - 7AM  
**Dyea Flats Road:** Road Closure 11PM - 4AM No Public Access  
**Slide Cemetery and Lost Lake Road:** Closed nightly 7PM - 7AM

#### Project Information

**Contractor:**  
Hunz & Hunz Ent.

**Begin Construction:**  
May 9, 2016

**Estimated Completion:**  
September 7, 2016

**Project Description:**  
Improve 2.2 miles of public access roadway to include elevated grade profile; new aggregate surfacing; widened turnouts; and improved drainage.



#### Contact Us:

[doug.j.worley@dot.gov](mailto:doug.j.worley@dot.gov)

#### Project Website:

<https://flh.fhwa.dot.gov/projects/ak/dyea/>

Project Engineer: Doug Worley