

AK DEN 2009 (8)
Manokotak Heights Road Reconstruction
Manokotak, Alaska – Dillingham Census Area
<http://www.wfl.fhwa.dot.gov/projects/ak/manokotak/>



Contract Information


Contract No.: DTFH70-13-C-00004
Awarded to: Ridge Contracting, Inc.
1208 Gamble Street
Anchorage, AK 99501
Award Date: February 26, 2013



Construction Activities (Week of July 14, 2013)

Erosion control measures and clearing operations are continuing from station 1+50 to station 102+00, approximately the first two miles.

Installation on the drainage culverts in this section is also underway as well as the underdrain system at station 7+25 to station 9+25, left.



Schedule – Upcoming Work

Slope staking, erosion control, clearing and grubbing operations as well as culvert installation will continue on the first two mile section of the project.

Embankment construction and shoulder stabilization is scheduled to start in this section as well.

Maintenance of the road as well as the haul road for the materials pit on Air Strip Road is planned with an agreement for RCI to provide an operator and the Village to provide a grader.



Traffic Control

Ongoing construction activities are being conducted under single lane closures which is providing a safe work area and causing minimal delays. We are dealing with a bear problem near the work zones and are taking necessary precautions.

Contact Information

Dennis Ramsey, P.E.
FHWA/WFLHD – Construction
General Delivery
Manokotak, AK 99628
(907) 500-8989 (AK Cell)
dennis.ramsey@dot.gov