

# NAUKATI ROAD RECONSTRUCTION

## AK USFS 2060(1)

### PROJECT INFORMATION:

#### Contractor

Southeast Road

Builders Inc.

#### Notice to Proceed

April 11th, 2016

#### Completion Date

June 27, 2017

#### **WFLHD**

Bill Welton

Project Engineer

[Bill.Welton@dot.gov](mailto:Bill.Welton@dot.gov)

(907) 629-4110

Sean Wheeler

Inspector

[sean.wheeler@dot.gov](mailto:sean.wheeler@dot.gov)

## Project News

JUNE 13, 2016

Blasting will continue this week in various locations throughout the project. To date, 22,000 cubic yards of rock has been blasted with about half of that being usable for roadway construction. Clearing and grubbing operations should be coming to a close within the next week or two.



## Notes

- Pictured above is a blast that occurred last week near station 28+00. The road is then cleared by a bulldozer following each blast.
- Waste material will be hauled to the disposal site all week.
- Please use caution when driving through the project as the site will change day to day.



**U.S. Department of Transportation**  
Federal Highway Administration  
Office of Federal Lands Highway  
Western Federal Lands Highway Division  
610 E 5th Street  
Vancouver, WA 98661  
(360) 619-7700

