



# Repave Denali Park Road MP 3.4 to 14.9



## Current and Upcoming Work

All of the subexcavation work is complete and Pruhs has finished paving the sections from mile 3.4 to mile 8.0. Paving will continue through this week and, if the weather holds, should be completed by Labor Day weekend.



## Road Surface conditions

The sections from mile 3.4 to 8.0 are all paved and the remaining sections are at grade with aggregate and being maintained as needed.



## Traffic Delays

Hours of work are currently 8:00 p.m. to 8:00 a.m., Monday night through Sunday morning. Flaggers are controlling traffic during normal work hours.

Maximum delay times	
8:00 p.m. to 10:00 p.m.:	5 minutes
10:00 p.m. to 11:00 p.m.:	15 minutes
11:00 p.m. to 12:30 a.m.:	Road closure period
12:30 a.m. to 2:00 a.m.:	15 minutes
2:00 a.m. to 3:30 a.m.:	Road closure period
3:30 a.m. to 6:00 a.m.:	15 minutes
6:00 a.m. to 8:00 a.m.:	5 minutes
8:00 a.m. to 8:00 p.m.:	Road open to 2-way traffic

The Storm Water Pollution Prevention Plan (SWPPP) for this project is available for viewing at Mile Post 3.4, the entrance to the Mile 5 pit, and the Pruhs' project office.

Project Engineer: Daniel Christianson  
Phone: (406) 217-7344



**Current paving operation as of August 27, 2016.**