

Weekly Newsletter



May 6, 2016

Snug Harbor Road: Mile Post 0.0 to Mile Post 1.8

Utility work is ongoing throughout the project. This past week Ancor, Inc. began work on the first of five utility terminal pads that will be constructed on the roadway reconstruction section of the project.

The utility contractor, Sturgeon, was onsite all week working on relocating utility lines. One utility crew bored utility conduit beneath Shackelford Creek. The other utility crew worked on plowing in new Telalaska phone lines in the separated bike path segment of the project.

Utility work by Ancor, Inc. and Sturgeon will continue throughout next week.

There is still a large pile of firewood located in the gravel area near the senior housing driveway. This wood is available to anyone in the public.

Construction operations can be expected from 7:00 a.m. to 7:00 p.m. Monday through Friday. Be alert for construction traffic on the roadway during work hours.

For questions regarding the Alaska Department of Transportation and Public Facilities' utility relocation project contact Marcus Forkner at 907-269-0450.



Sturgeon's utility crew boring beneath Shackelford Creek. The boring machine allows the new utility conduit to be placed without disturbing the waterway.

Traffic Control Information

Week of May 9, 2016

Expect single lane closures under flagger control. Expect 5 to 10 minute delays.



Contact Information:

Matt Bean, Project Engineer
Federal Highway Administration

Questions/Comments:

Phone: (360) 607-4061

Mailing Address:

PO Box 1155
Seward, AK 99664