

Weekly Newsletter



May 13, 2016

Snug Harbor Road: Mile Post 0.0 to Mile Post 1.8

Utility work is ongoing throughout the project. This past week Ancor, Inc. constructed the five utility terminal pads in the roadway reconstruction segment of the project.

Sturgeon's utility boring crew finished with the boring work last week. Sturgeon's telecommunications crew continues to plow in and connect the new Telalaska phone lines in the separated bike path segment of the project.

Utility work by Sturgeon will continue throughout next week and Ancor, Inc. will begin production on the select borrow material that will be used on the project.

There is still a large pile of firewood located in the gravel area near the senior housing driveway. This wood is available to anyone in the public.

Construction operations can be expected from 7:00 a.m. to 7:00 p.m. Monday through Friday. Be alert for construction traffic on the roadway during work hours.

For questions regarding the Alaska Department of Transportation and Public Facilities' utility relocation project contact Marcus Forkner at 907-269-0450.



The first utility terminal pad constructed by Ancor, Inc. The rock filled gabion baskets are used to construct a stable back slope above the pad.

Traffic Control Information

Week of May 16, 2016

Expect single lane closures under flagger control. Expect 5 to 10 minute delays.



Contact Information:

Matt Bean, Project Engineer
Federal Highway Administration

Questions/Comments:

Phone: (360) 607-4061

Mailing Address:

PO Box 1155
Seward, AK 99664