

# Weekly Newsletter



May 27, 2016

Snug Harbor Road: Mile Post 0.0 to Mile Post 1.8

Utility work is making good progress on the Snug Harbor Road project. As of this past week all utility work was completed in the separated bike path section of the project. Chugach Electric, Telalaska, and Sturgeon's utility crews continue to work on the roadway reconstruction section of the project in hopes of completing all the utility work within the next few weeks.

Ancor, Inc. began producing select borrow material in the Dave's Creek Pit this past week. Ancor will continue mining operations throughout next week. The construction of the separated bike path is planned to begin by the middle of June.

There is still a large pile of firewood located in the gravel area near the senior housing driveway. This wood is available for anyone in the public to take.

Construction operations can be expected from 7:00 a.m. to 7:00 p.m. Monday through Friday. No work will be conducted over the Memorial Day Holiday.

For questions regarding the Alaska Department of Transportation and Public Facilities' utility relocation project contact Marcus Forkner at 907-269-0450.



Ancor, Inc. screening material in the Dave's Creek Pit in order to produce the project's select borrow. Once mining work is finished construction on the separated bike path is anticipated to begin.

## Traffic Control Information

**Week of May 30, 2016**

**Expect single lane closures under flagger control. Expect 5 to 10 minute delays.**

**No work over the holiday weekend or Memorial Day.**



## Contact Information:

Matt Bean, Project Engineer  
Federal Highway Administration

### Questions/Comments:

Phone: (360) 607-4061

### Mailing Address:

PO Box 1155  
Seward, AK 99664