

# Weekly Newsletter



July 8, 2016

Snug Harbor Road: Mile Post 0.0 to Mile Post 1.8

The entire length of separated bike path has been roughed in over this past week. Ancor, Inc. worked on excavating and preparing sub-grade for geotextile fabric select borrow material. The select borrow will be properly finished and compacted over the next few day.

Next week grading and compaction of the bike path will continue in addition to work cleaning up the side slopes along the bike paths. Pipe culverts will also be installed throughout the length of the bike path. Residents along the bike path may experience short periods of disturbance to their driveways as the driveways will be excavated and reconstructed at the same time driveway culverts are installed. Once the path is finished and the side sloped completed topsoil will be placed and seeded along the bike path.

Construction operations this upcoming week will be 7:00 a.m. to 7:00 p.m. Monday through Friday. Expect construction equipment and haul trucks operating along the roadway during work hours.



Ancor, Inc. placing select borrow material with a loader in between driveways along the separated bike path.

## Traffic Control Information

**Week of July 11, 2016**

**Expect single lane closures under flagger control. Expect 5 to 10 minute delays.**



## Contact Information:

Matt Bean, Project Engineer  
Federal Highway Administration

### Questions/Comments:

Phone: (360) 607-4061

### Mailing Address:

PO Box 1155  
Seward, AK 99664