

# Weekly Newsletter



July 15, 2016

Snug Harbor Road: Mile Post 0.0 to Mile Post 1.8

Grading and compaction of the bike path continued throughout this past week as Ancor, Inc worked at completing the bike path subgrade. The first of the pipe culverts were also installed starting at the beginning of the path and working up station.

Culvert installation and driveway work will be ongoing throughout next week. Residents along the bike path may experience short periods of disturbance to their driveways as the driveways will be excavated and reconstructed at the same time driveway culverts are installed. Finishing work and side sloped will be completed so that topsoil and seeding can be placed along the bike path.

Expect heavy construction operations and up to 10-minute delays throughout next week.

Construction operations can be expected from 7:00 a.m. to 7:00 p.m. Monday through Friday.



Ancor, Inc. worked at getting the bike trail built and started installing culverts.

## Traffic Control Information

Week of July 18, 2016

**Expect single lane closures under flagger control. Expect 5 to 10 minute delays.**



## Contact Information:

Matt Bean, Project Engineer  
Federal Highway Administration

### Questions/Comments:

Phone: (360) 607-4061

### Mailing Address:

PO Box 1155  
Seward, AK 99664