

GOOSE LAKE ROAD RECONSTRUCTION

CONSTRUCTION NEWSLETTER

September 09, 2016

CURRENT AND UPCOMING WORK

The contractor is currently working on excavation and embankment work, MSE wall construction, and culvert installation on the project. The Thorn Creek Embankment is over half complete. Next week the contractor will continue with the same work items, and will begin preparatory work to begin work on Two Aquatic Organism Passage culverts located along the lower portion of the road.



Above: Installation of one of the many new culverts on the project.

Project Information

Contractor:

Western Construction, Inc.
Boise, ID

Award Date:

March 2, 2016

Completion Date:

October 28, 2016

Award Amount:

\$10,302,500.00



GOOSE LAKE ROAD TRAFFIC DELAYS AND CLOSURES

Temporary Traffic Signals are in place adjacent to the construction of the MSE Wall. Maximum delays are less than 3 minutes. No night work is planned for the upcoming week. The contractor is working from 7:00am to 6:30pm Monday thru Friday.

Road Closures are in place 7:00am to 6:30pm, with the following exceptions.

- 30 minute delays from 7:00 am to 8:00 am, with piloted traffic.
- Road openings are provided at 10 am, 12 pm, and 2:30 pm for 30 minute periods.
- 30 minute delays from 5 pm to 6:30 pm, with piloted traffic.

Road Closure on Goose Lake Road begins September 19th

Goose Lake Road will be closed between SH-55 and Bear Basin Road beginning on Monday, September 19th and ending on Monday, September 26th. During this time a Detour Route will be provided along Old Brundage Mountain Road and Bear Basin Road. The Detour is approximately 5 miles in length, along a gravel road and will take approximately 20 minutes to pass through. Please exercise caution while navigating the detour.. Be aware that some locations along the detour are wide enough for only a single vehicle.

Goose Lake Road Detour 9/19/16—9/26/16

