

GOOSE LAKE ROAD RECONSTRUCTION

CONSTRUCTION NEWSLETTER

October 20, 2016

WEEKEND WORK PLANNED 10/22 & 10/23

This week, the contractor completed installation of the new culverts on the project, and began patching the pavement in places it has been removed. Over the next week the contractor will be prepping to get the road into shape for the winter, including finishing work at the inlets and outlets of the culverts on the project, cutting ditches, Paving a temporary driving surface and other miscellaneous items of work. Seeding and mulching of the cut and fill slopes is also scheduled to occur next week. The contractor will be working on the project this weekend, completing work in and around the previously installed culverts. Construction operations are planned to cease for the winter beginning November 4, 2016.

Project Information

Contractor:

Western Construction, Inc.
Boise, ID

Award Date:

March 2, 2016

Completion Date:

July 2017

Award Amount:

\$10,302,500.00



Above: Construction crews work to complete a new culvert drop inlet.



GOOSE LAKE ROAD TRAFFIC DELAYS AND CLOSURES

The contractor is working from 8:00am to 6:30pm Monday thru Friday. The road is paved for the majority of it's length, but there are localized areas of gravel driving surface Please exercise caution while driving through the construction zone and obey all signs and flaggers on the road.

Road Closures are in place 8:00am to 6:30pm, with the following exceptions.

- Road openings are provided at 10:00 am, 12:00 pm, and 2:30 pm for 30 minute periods.
- 30 minute delays from 5:00pm to 6:30 pm.

The Contractor will be working Saturday, October 22 and Sunday, October 23. Anticipate up to 30 minute delays to traffic on Goose Lake Road between 8:00am and 6:30pm.