

Weekly Newsletter



July 31, 2015

Rockfall Mitigation & Reconstruction

ID PFH 26-1(1)

Highway 75 between mileposts 205.4 and 206.7 at the “**Narrows**”

This week of work included: permanent pavement striping, asphalt curbing, and rock and shotcrete-wall staining. Next week's work schedules holds permanent signage installation, delineators, final guardrail positioning, and finishing and clean-up activities.

Public traffic can expect minor delays up to 15 minutes throughout the day. The project is open to two-lane traffic, over paved roads, during non-working hours and over the weekends. The work shift is sunrise to sunset.

There is no Saturday work scheduled for the rest of the summer.



Natina subcontractor applying a weathering agent stain on the rock face.

Road Closure Information

Week of August 2, 2015

Up to 15-minute delays this week.

No closures this week.

Contact Information:

Todd Butikofer, Project Manager
Federal Highway Administration

Questions/Comments:

Phone: (208) 838-2618

FAX: (208) 238-2616

Mailing Address:

HC 67 Box 649

Clayton, Idaho 83227

