

# Weekly Newsletter



September 02, 2016

**Reconstruction**

ID PFH 26(3)

## Highway 75 between mileposts 206.7 and 207.9 through “Pebble Beach”

There will be no work until Tuesday, September 6, 2016 for the Labor Day Holiday.

After Labor Day expect to see the excavation of Pebble Beach start with dozers and excavators starting to pioneer access up to the top of the cut area.

Work in the staging areas will continue with additional installation of silt fence, top soil being stripped off by large excavators, and the stockpiling of excavated cut material.

Work may also begin in the Holman Creek Waste Area (MP 214.5) in preparation of the excess excavated material being hauled there.

Expect minor delays of up to 15 minutes at all times of the day. The project is limited to one-lane of traffic with signals controlling traffic at night.

Please be very cautious when traveling through the work zone as it is very narrow and watch for the reductions in the speed limit.



Pebble Beach with Barrier installed

## Road Closure Information

**Week of September 04, 2016**

**Expect delays of 15 minutes**

**No closures this week**

## Contact Information:

Todd Butikofer, Project Manager  
Federal Highway Administration

### Questions/Comments:

Phone: (208) 838-2618

FAX: (208) 238-2616

### Mailing Address:

H C 67 Box 649

Clayton, Idaho 83227

