

# NEWSLETTER – July 23, 2014



**MT OMAD 18(48)**

## **Dog Creek Bridges 1 & 2, Stearns-Augusta Bridges**

Pictured: Forms being placed for stem and wing walls abutment #1



### **Frontier West Construction Activities and Upcoming Work**

#### **Work performed in the previous weeks**

- ❖ Built Cofferdam for abutment #1
- ❖ Placed Concrete seal for abutment #1
- ❖ Placed Concrete footing for abutment #1
- ❖ Placed Riprap at abutment #2
- ❖ Started backfill of abutment #2

#### **Current & next week**

- ❖ Placement of concrete in stem and wing walls Abutment #1
- ❖ Start form stripping abutment #1
- ❖ Remove coffer dam at abutment #1
- ❖ Continue backfill of abutment #2
- ❖ Possibly start backfill of abutment #1



### **Contact Information**

Project Engineer: Rick Krous  
Office Phone: 406-315-2091  
Cell Phone: 360-601-1780  
E-mail: Rick.Krous@dot.gov