

# Cody Road-Wamic Market Grade Reconstruction & Rail Hollow Overlay PROJECT UPDATE

August 8, 2015



U.S. Department  
of Transportation  
**Federal Highway  
Administration**



Western Federal Lands Highway Division  
Federal Highway Administration



## CONSTRUCTION ACTIVITIES UPDATE

The Contractor has continued to perform excavation work on the cut slopes, between STA 236+00 RT and STA 243+00 RT, and embankment construction in the vicinity of STA 230+00 LT.

As the remaining rock and boulders are removed from the excavation sections of the project, the cut slopes have quickly begun to take shape; embankment work has made significant progress during the last week. The majority of this work is anticipated to be completed by late next week.



Embankment construction near STA 230+00 LT



Excavation near STA 237+00 RT

## UPCOMING WORK

Gabion basket work is expected to begin by early next week while construction of energy dissipaters and special rock embankment continues. Roadway excavation, subgrade work, and culvert installation will begin during the middle of August.



## TRAFFIC GUIDANCE

During working hours, expect 20 minute delays to public traffic. During non-working hours, public traffic is controlled by a timed traffic signal in segments of the roadway that are restricted to one lane; the traffic signal is operated by a 3-minute timer. Please use caution when traveling through the work zone.

## PROJECT INFORMATION

**Contractor:**  
JAMES DEAN CONSTRUCTION,  
INC.  
GLENWOOD, WA

**Start Date:**  
June 15, 2015

**Completion Date:**  
October 6, 2015

**Award Amount:**  
\$1,919,269.00

## CONTACT INFORMATION

Todd Hashemi  
Project Engineer (COTR)

Phone: (360)607-1893  
Email: [Todd.Hashemi@dot.gov](mailto:Todd.Hashemi@dot.gov)

Office/Mailing Address:

2705 East 2nd Street  
The Dalles, OR 97058