

# Skyliners Road Improvement Project

## PROJECT UPDATE

August 27<sup>th</sup>, 2015



U.S. Department  
of Transportation  
**Federal Highway  
Administration**



Western Federal Lands Highway Division  
Federal Highway Administration



Deschutes County



## CONSTRUCTION ACTIVITIES

Contractor continued roadway excavation, placing select borrow and emulsified asphalt treated base throughout the Skyliners Road Improvement Project.



Earthwork continues east of Big Burn Road



Production process of emulsified asphalt treated base at the Shevlin Sand and Gravel Quarry.

## UPCOMING WORK

Contractor anticipates pulverizing the existing pavement east of Big Burn Road through FR 4604. In addition, roadway excavation will continue moving east behind the pulverization process. Asphalt pavement, base lift, will be placed continuing from FR 400 to approximately Big Burn Road.

## TRAFFIC GUIDANCE

Please use caution in the construction zones. Minor traffic delays. Contractor continues work schedule Mon – Fri.

### PROJECT INFORMATION

**Contractor:**  
HIGH DESERT AGGREGATE  
& PAVING INC.  
TERREBONNE, OR

**Completion Date:**  
AUGUST 10, 2016

### CONTACT INFORMATION

**Contracting Officer:**

Paul Akehurst  
Project Engineer (COTR)

Phone: (541)408-9335  
Email: [Paul.Akehurst@dot.gov](mailto:Paul.Akehurst@dot.gov)