

# Cattle Point Road Relocation

## CONSTRUCTION NEWSLETTER

### Pioneering a New Road

May 1, 2015

#### CONSTRUCTION ACTIVITIES

The new alignment has been laid out and a road has been pioneered across the landscape. The contractor continues to remove the topsoil in preparation for excavating material from the high areas and embanking them in the low areas.

Earlier in the week it appeared as though we would have way too much topsoil but the FHWA Materials Lab tested and found that what looked like topsoil is an exceptional embankment material.

Next week, topsoil removal will continue & excavation & embankment will begin at the east end.

Pioneered Road



Cut Slope at East End



Strider Crew filling sandbags to hold the plastic down on stockpiles.



#### WORK SCHEDULE

Monday 8:30 - 6:00

Tue - Thu 7:00 - 6:00

Friday 7:00 - 3:00

#### DELAYS AND CLOSURES

**NPS and DNR Vistas are Closed.**

**Delays: up to 15 min from 6 am to 8 am / up to 30 min from 8 am to 6 pm**

**Mt Finlayson eastern trailhead is closed - please use detour.**

#### Project Information

**Contractor:**

Strider

Construction Co., Inc.

**Begin Construction:**

April 13, 2015

**Est. Completion Date:**

October 2015

**Project Description:**

Relocate a mile of the road 300' inland, improve the two scenic vistas and the Mt. Finlayson's trail's eastern trailhead.



WASHINGTON STATE DEPARTMENT OF  
**Natural Resources**



**Contact Us:** [cattlepointroad@dot.gov](mailto:cattlepointroad@dot.gov)

**Project Website:** <http://www.wfl.fhwa.dot.gov/projects/wa/cattlepoint/>

**Project Engineer:**  
Don Brouillard