

Cattle Point Road Relocation

CONSTRUCTION NEWSLETTER

More Power!

July 16, 2015

CONSTRUCTION ACTIVITIES

In the words of Tim 'the tool man' Taylor, "More Power, ugh, ugh, ugh!" This week Strider will be installing conduit which will carry OPALCO's power line and fiber optic cable as well as CenturyLink's telecommunication line. Last week, it was discovered that the power line near the beginning of the project was too close to sub-grade so a temporary line was sunk deeper to protect the workers. As many know, CenturyLink's telecommunications line was also severed but thanks to their quick work, service was restored quickly.

Strider Construction has completed the ramp near the NPS vista and the construction speed limit has been reduced to 20 mph.

The water truck will be working this weekend - Please drive carefully.

Digging the Utility Trench



Conduit placed in the Utility Trench



West Transition Ramp



WORK SCHEDULE

Monday 8:00 - 6:00

Tue - Thu 7:00 - 6:00

Friday 7:00 - 2:30

DELAYS AND CLOSURES

NPS and DNR Vistas are Closed.

**Delays: up to 15 min from 6 am to 8 am /
up to 30 min from 8 am to 6 pm**

Project Information

Contractor:

Strider

Construction Co., Inc.

Begin Construction:

April 13, 2015

Est. Completion Date:

October 2015

Project Description:

Relocate a mile of the road 300' inland, improve the two scenic vistas and the Mt. Finlayson's trail's eastern trailhead.



WASHINGTON STATE DEPARTMENT OF
Natural Resources



Contact Us:

cattlepointroad@dot.gov

Project Website:

<http://www.wfl.fhwa.dot.gov/projects/wa/cattlepoint/>

Project Engineer:

Don Brouillard