

HARD CREEK BRIDGE REPAIRS

SNOQUALMIE-MT. BAKER NATIONAL PARK

APRIL 18, 2016

PROJECT

INFORMATION:

Contractor

**RAZZ Construction,
Inc.**

Start Date

April 1st, 2016

Completion Date

May 25th, 2016

Construction

We are now going into our third week of construction and activities are expected to be ramping up this week. Last week was devoted to getting the final components of construction delivered on site, which was completed with the arrival of the precast concrete slabs. For the upcoming week major construction will be underway as soon as the existing bridge is removed.

Project News

2016 SEASON

- For last week ,mobilization was wrapped up with last remaining construction items being brought in. On Tuesday the crane had made it to the site as well as the first precast concrete slab. The last load of concrete slabs arrived on Thursday, with all the slabs waiting on site the next step is setting them in!
- With all needed items delivered on site it was time to finish deconstructing the existing bridge. Minor components of the bridge (i.e. guard rail) have been removed throughout the start of the construction, but the first bridge panel was removed last Friday afternoon. By this mid-week it is expected that the existing bridge will be completely removed.
- When the existing bridge is gone the big push will be placing the new concrete slabs. When a functioning bridge is in place it will not be too long before the installation of the MSE walls will begin.
- Road closure is still in effect until May 13 and potentially after that day there may be single lane access with traffic control having delays up to 20 minutes.



Arrival of first Precast Concrete Slab

WFLHD

Walter L. Graham
Project Engineer

walter.graham@dot.gov
(360) 719-0071



Website Coming Soon!