

# Pavement Preservation Olympic

## CONSTRUCTION NEWSLETTER

### Micro Surfacing Begins

August 19, 2016

#### CONSTRUCTION ACTIVITIES

This week the contractor mobilized in 30 men and began the micro surfacing. They completed all of the areas on top of the ridge and the majority of pull offs and parking areas along Hurricane Ridge Road. The continuous crew which is doing the mainline suffered a breakdown and were only able to complete 4 lane miles. Balarde Company cleaned and sealed the cracks in the Sol Duc areas.

Next week, they plan to do all of Hurricane Ridge Road as well as the parking lots and pull offs along Sol Duc Road. Crack sealing on Sol Duc Road will continue but should be complete by the end of the week.

Micro surfacing the HR Visitor's Center



Laborers hand finishing at a view point



Micro surfacing the mainline



**Work in the HQ lots will take place tomorrow, Saturday from 8 to 6.**

#### WORK SCHEDULE

Monday - Friday, 10 hrs per day

#### DELAYS AND CLOSURES

Delays up to 15 min from 8am to 6pm

#### Project Information

##### Contractor:

Intermountain Slurry Seal, Inc.

##### Begin Construction:

May 16, 2016

##### Est. Completion Date:

October 2016

##### Project Description:

Repair, Micro Surface, and Stripe asphalt pavements, throughout Olympic National Park from Hurricane Ridge to Sol Duc.



#### Contact Us:

[donald.brouillard@dot.gov](mailto:donald.brouillard@dot.gov)

#### Project Website:

<https://flh.fhwa.dot.gov/projects/wa/pavement-preservation/>

#### Project Engineer:

Don Brouillard