

MIDDLE FORK SNOQUALMIE RIVER ROAD

CONSTRUCTION NEWSLETTER

April 25, 2014

STAKING WORK CONTINUES

In the past week, the contractor has performed construction staking near the Middle Fork Campground.

Survey and staking is scheduled to continue next week. In addition, the Contractor will be installing orange construction fence to delineate sensitive areas, and installing erosion control devices. Clearing and earthwork will begin near the timber bridge and the 588+50 bridge (west of Taylor River bridge) to prepare for pile driving the following week.

No delays are planned for this weekend.

Expect delays of up to 60 minutes beginning Monday, April 28, 2014. The Upper Couplet closure may also be implemented. A calendar showing the planned closures for 2014 may be found on the project website.



ANTICIPATED DELAYS & CLOSURES

2014 ROAD CLOSURE

- Lake Dorothy Road (Upper Couplet) will be **Closed** to all Public Traffic
- Full road closures will begin on the Middle Fork Road on May 5, 2014 and extend through October 31, 2014 as follows:

Eastern Intersection of Lake Dorothy Road (Upper Couplet) to Middle Fork Campground

Road Closed : 12:00pm (noon) Monday — 12:00pm (noon) Friday

Road Open* : 12:00pm (noon) Friday — 12:00pm (noon) Monday

* up to 60 minute Delays Allowed

CCC Trailhead to Middle Fork Campground

Road Closed : 7 Day a Week Closure - July 28, 2014 to September 26, 2014

Project Information

Contractor:

Active Construction Inc.
Tacoma, WA

Start Date:

April 14, 2014

Completion Date:

August 31, 2016

Award Amount:

\$14,990,222.78



King County



WASHINGTON STATE DEPARTMENT OF
Natural Resources



Mike Niemi

Project Engineer

Phone 425-292-0431

Email mfsnoqualmie@dot.gov

Office 8050 Railroad Ave SE, Ste. C
Snoqualmie, WA 98065