

# MIDDLE FORK SNOQUALMIE RIVER ROAD

## CONSTRUCTION NEWSLETTER

September 24, 2015

### CONSTRUCTION ACTIVITIES

This week the contractor completed the first stage of the installation and backfill of a 22 foot wide by 13 foot high culvert. The road has been rerouted across this new culvert. The remainder of the culvert will be assembled this week and backfill complete early next week.

Much of the roadway is rock or dirt surfaced and may be rough in places.

Next week the contractor will continue constructing roadway fills, finishing roadway side slopes, placing surfacing rock, installing culverts, and rock blasting.



Above: Backfilling the large culvert..

### ROAD CLOSURES & DELAYS

#### 2015 ROAD CLOSURES

- Lake Dorothy Road (Upper Couplet) is **Closed** to all Public Traffic
- Full road closures of the Middle Fork Road extend through October 30, 2015 as follows:

#### Eastern Intersection of Lake Dorothy Road (Upper Couplet) to Middle Fork Campground

**Road Closed\*** : 12:00pm (noon) Monday — 12:00pm (noon) Friday

\* Alternate Schedule for Memorial Day, Independence Day, and Labor Day weekends. See Closure Calendar

**Road Open\*** : 12:00pm (noon) Friday — 12:00pm (noon) Monday

\* Up to 60 minute Delays Allowed

Road Closure maps may be found at:

<http://www.wfl.fhwa.dot.gov/projects/wa/snoqualmie/map.htm>

#### Project Information

**Contractor:**

Active Construction Inc.  
Tacoma, WA

**Start Date:**

April 14, 2014

**Completion Date:**

August 31, 2016

**Award Amount:**

\$14,990,222.78



King County



WASHINGTON STATE DEPARTMENT OF  
**Natural Resources**



Mike Niemi

Project Engineer

Phone 425-292-0431

Email [mfsnoqualmie@dot.gov](mailto:mfsnoqualmie@dot.gov)

Office 8050 Railroad Ave SE, Ste. C  
Snoqualmie, WA 98065