

MIDDLE FORK SNOQUALMIE RIVER ROAD

CONSTRUCTION NEWSLETTER

June 1, 2017

CONSTRUCTION ACTIVITIES

This week the contractor placed the first half of the Lake Dorothy bridge concrete overlay, installed guardrail, and graded the gravel roadway section near the CCC trail in preparation for placing an asphalt surface treatment. Next week the contractor will place the second half of the Lake Dorothy bridge concrete overlay and complete the asphalt surface treatment near the CCC trail, weather permitting.

The Middle Fork Snoqualmie River Road is open to public traffic every day with flaggers and/or a pilot car when the contractor is working. Expect up to 60 minute delays.



Above: Lake Dorothy Bridge concrete overlay.

ROAD CLOSURES & DELAYS

UPCOMING ROAD CLOSURE SCHEDULE

- Lake Dorothy Road (Upper Couplet) is **Closed** to all Public Traffic

Eastern Intersection of Lake Dorothy Road (Upper Couplet) to Middle Fork Campground

Road Open 7 Days a Week * :

* Road construction will continue with flaggers and/or a pilot car with up to 60 minute delays.

Road Closure maps may be found at:

<http://www.wfl.fhwa.dot.gov/projects/wa/snoqualmie/map.htm>

Project Information

Contractor:

Active Construction Inc.
Tacoma, WA

Start Date:

April 14, 2014

Completion Date:

July 2017

Award Amount:

\$14,990,222.78



King County



Mike Niemi
Project Engineer

Phone 425-292-0431

Email mfsnoqualmie@dot.gov

Office 8050 Railroad Ave SE, Ste. C
Snoqualmie, WA 98065