

MIDDLE FORK SNOQUALMIE RIVER ROAD

CONSTRUCTION NEWSLETTER

June 15, 2017

CONSTRUCTION ACTIVITIES

This week the contractor completed placing the second half of the Lake Dorothy bridge concrete overlay, graded the gravel roadway section near the CCC trail in preparation for placing an asphalt surface treatment, and worked on final project cleanup. Next week the contractor will complete the asphalt surface treatment near the CCC trail, weather permitting, and continue with final project cleanup.

The Middle Fork Snoqualmie River Road is open to public traffic every day with flaggers and/or a pilot car when the contractor is working. Expect up to 60 minute delays.



Above: Placing the second half of the Lake Dorothy bridge concrete deck overlay.

ROAD CLOSURES & DELAYS

UPCOMING ROAD CLOSURE SCHEDULE

- Lake Dorothy Road (Upper Couplet) is **Closed** to all Public Traffic

Eastern Intersection of Lake Dorothy Road (Upper Couplet) to Middle Fork Campground

Road Open 7 Days a Week * :

* Road construction will continue with flaggers and/or a pilot car with up to 60 minute delays.

Road Closure maps may be found at:

<http://www.wfl.fhwa.dot.gov/projects/wa/snoqualmie/map.htm>

Project Information

Contractor:

Active Construction Inc.
Tacoma, WA

Start Date:

April 14, 2014

Completion Date:

July 2017

Award Amount:

\$14,990,222.78



King County



Mike Niemi

Project Engineer

Phone 425-292-0431

Email mfsnoqualmie@dot.gov

Office 8050 Railroad Ave SE, Ste. C
Snoqualmie, WA 98065