

# MIDDLE FORK SNOQUALMIE RIVER ROAD SLOPE STABILIZATION

## CONSTRUCTION NEWSLETTER

October 5, 2017

### CONSTRUCTION ACTIVITIES

This week the contractor completed the asphalt overlay on Lake Dorothy Road and Middle Fork Road, completed placing rip rap for the Lake Dorothy Bridge scour repair, continued excavation on the rock cut, and should complete the draped mesh slope protection.

Next week the contractor is scheduled to complete excavation for the roadway widening and place crushed surfacing.

The roadway through the work zone is rock surfaced.



Above: Hanging draped mesh slope protection, and chipping and excavating the rock cut.

### ROAD CLOSURES & DELAYS

#### UPCOMING ROAD CLOSURE SCHEDULE

- Lake Dorothy Road (Upper Couplet) is **Closed** to all Public Traffic.
- Middle Fork Road is open every day. Expect delays of up to 60 minutes Monday through Friday when the contractor is working.

Road Closure calendars may be found at:

<http://www.flh.fhwa.dot.gov/projects/wa/snoqualmie/travel.htm>

### Project Information

**Contractor:**

S.E.A. Construction LLC  
Raymond, WA

**Start Date:**

August 3, 2017

**Completion Date:**

October 2017

**Award Amount:**

\$1,530,170.00



King County



Mike Niemi

Project Engineer

Phone 425-292-0431

Email mfsnoqualmie@dot.gov

Office 8050 Railroad Ave SE, Ste. C  
Snoqualmie, WA 98065