

MIDDLE FORK SNOQUALMIE RIVER ROAD SLOPE STABILIZATION

CONSTRUCTION NEWSLETTER

October 20, 2017

CONSTRUCTION ACTIVITIES

This week the contractor completed excavation for the roadway widening, draped mesh slope protection, and installed rock dowels.

Next week the contractor is scheduled to continue work on finishing the roadway including placing crushed surfacing. Paving and striping the finished roadway will be weather dependent.

The roadway through the work zone is rock surfaced.



Above: Widened roadway.

ROAD CLOSURES & DELAYS

UPCOMING ROAD CLOSURE SCHEDULE

- Lake Dorothy Road (Upper Couplet) is **Closed** to all Public Traffic.
- Middle Fork Road is open every day. Expect delays of up to 60 minutes Monday through Friday when the contractor is working.

Road Closure calendars may be found at:

<http://www.flh.fhwa.dot.gov/projects/wa/snoqualmie/travel.htm>

Project Information

Contractor:

S.E.A. Construction LLC
Raymond, WA

Start Date:

August 3, 2017

Completion Date:

October 2017

Award Amount:

\$1,530,170.00



King County



Mike Niemi

Project Engineer

Phone 425-292-0431

Email mfsnoqualmie@dot.gov

Office 8050 Railroad Ave SE, Ste. C
Snoqualmie, WA 98065