

MIDDLE FORK SNOQUALMIE RIVER ROAD SLOPE STABILIZATION

CONSTRUCTION NEWSLETTER

October 26, 2017

CONSTRUCTION ACTIVITIES

This week the contractor completed placing surfacing rock and worked on slope repair.

Next week the contractor is scheduled to work on finishing the Lake Dorothy Bridge scour repair, and drainage and slope repairs. Paving is scheduled for Monday. Striping will be weather dependent.

The roadway through the work zone is rock surfaced.



Above: Grading roadway surfacing rock.

Project Information

Contractor:

S.E.A. Construction LLC
Raymond, WA

Start Date:

August 3, 2017

Completion Date:

November 2017

Award Amount:

\$1,530,170.00



King County



ROAD CLOSURES & DELAYS

UPCOMING ROAD CLOSURE SCHEDULE

- Lake Dorothy Road (Upper Couplet) is **Closed** to all Public Traffic.
- Middle Fork Road is open every day. Expect delays of up to 60 minutes Monday through Friday when the contractor is working.

Road Closure calendars may be found at:

<http://www.flh.fhwa.dot.gov/projects/wa/snoqualmie/travel.htm>

Mike Niemi

Project Engineer

Phone 425-292-0431

Email mfsnoqualmie@dot.gov

Office 8050 Railroad Ave SE, Ste. C
Snoqualmie, WA 98065