

Spruce Railroad Trail Segment C

CONSTRUCTION NEWSLETTER

February 17, 2017

Stage One of Rock Fall Mitigation Nears Completion

CONSTRUCTION ACTIVITIES

This week Apex Rockfall Mitigation, LLC cleaned all construction imperfections from the rock slope, installed the first stage of the temporary rock fall safety mesh and completed the installation of all rock dowels and horizontal drains for stage one of the rock fall mitigation.

Next weeks schedule includes the excavation of materials at the north portal to allow operations to begin for stage two of the rock fall mitigation.



Above: Apex crew installs the first stage of safety mesh.

Below: Apex finalizes drilling of rock dowels and horizontal drains to complete stage one of the rock fall mitigation.



Project Information

Contractor:

Bruch & Bruch

Construction, Inc.

Begin Construction:

September 19, 2016

Est. Completion Date:

May, 2017

Project Description:

This project will reopen a 1/2 mile segment of the Spruce Railroad Trail which includes refurbishing a 450' tunnel and the trailhead parking area.



WORK SCHEDULE

Monday - Saturday, 7 am - 6 pm

DELAYS AND CLOSURES

The Olympic Discovery Trail is closed from the ONP Trailhead near the Lyre River to the paved trail section near Camp David Jr. Due to Rockfall Dangers there is NO access to Devil's Punchbowl.



Contact Us:

donald.brouillard@dot.gov

Project Website:

<https://flh.fhwa.dot.gov/projects/wa/Spruce-C>

Project Engineer:

Don Brouillard