

## Wynoochee Road, Phase III



### Project Status:

This week, Rognlins installed erosion and sediment control devices and cleared the existing vegetation from the new roadway alignment. Existing topsoil is being stripped and stockpiled on site so that it can be spread on the finished slopes. Surveyors are staking the limits of the excavation.



### Traffic Impacts:

Drivers should expect 30-minute delays from 8:00 am to 4:00 pm Monday – Friday.



### Safety Alert:

Watch for trucks hauling soil to the disposal site at Wynoochee Valley Road MP 15. Always follow the directions given by Flaggers, and watch for equipment and workers on the roadside.



### Upcoming Work:

July 14 through July 18, 2014: Work will include excavating the new roadway alignment, and hauling soil to the disposal site.

### Contact Information:

Construction Contractor  
Rognlin's Inc.  
321 West State Street  
Aberdeen, WA 98520  
(360) 532-5220

Federal Highway Administration  
David Mariman, Project Engineer  
221-B West Wynoochee Ave.  
PO Box 592  
Montesano, WA 98563  
(360) 249-8042

