

## Wynoochee Road, Phase III



### Project Status:

This week, Rognlin's continued to strip and stockpile topsoil on site so that it can be spread on the finished slopes. Dozers are excavating earth from the new roadway alignment, and the excavator is loading trucks in the closed lane. Material is being hauled to the disposal site near MP 15. Rognlin's plans to work on Saturdays during good weather.



### Traffic Impacts:

Expect delays up to 30-minute from 8:00 am to 4:00 pm Monday – Saturday.



### Safety Alert:

Watch for trucks hauling soil to the disposal site at Wynoochee Valley Road MP 15. Always follow the directions given by Flaggers, and watch for equipment and workers on the roadside.



### Upcoming Work:

July 21 through July 26, 2014: Work will include excavating the new roadway alignment, and hauling soil to the disposal site.

### Contact Information:

Construction Contractor  
Rognlin's Inc.  
321 West State Street  
Aberdeen, WA 98520  
(360) 532-5220

Federal Highway Administration  
David Mariman, Project Engineer  
221-B West Wynooche Ave.  
PO Box 592  
Montesano, WA 98563  
(360) 249-8042

