

# Weekly Newsletter



November 21, 2016

**Bridge Replacement**

ID PFH 91(1)

## Forest Highway 91 intersecting US 93: “Shoup” Bridge

Contractor has placed and compacted the road bed pavement base for the detour as well as stabilization of detour embankment slopes and all the disturbed areas, in preparation for winter shut done.

Project winter construction shut done is from 11/20/16 through 01/17/17. No construction activity is expected during this period, except for mobilization of equipment and materials to the project staging area.

Once the work commences again updates will be sent out on a weekly basis or as needed.

Public Traffic has been restored to its original condition on Williams Creek Road and will remain as such for the shut done period.



Temporary bridge location connecting SE to SW portion of diversion (detour) road

## Road Information:

**Week of November 21, 2016**

**No Closures during winter shut done period.**

## Contact Information:

Todd Butikofer, Project Manager  
Federal Highway Administration  
Western Federal Lands Highway Division

### For Questions/Comments:

Todd Hashemi, Assistant Project Engineer  
1713 Main Street  
Salmon, Idaho 83467  
Phone: (360) 607-1893  
Email: [shoup\\_bridge@dot.gov](mailto:shoup_bridge@dot.gov)  
Project Website:  
<https://flh.fhwa.dot.gov/projects/id/shoup/>

