

NEWSLETTER – August 26, 2013



MT OMAD 18(48)

Dog Creek Bridges 1 & 2, Stearns-Augusta Bridges



Frontier West Construction Activities and Upcoming Work

Last Couple Weeks

- ❖ The contractor finished driving piles on both Dog Creek Bridges
- ❖ The pile caps have been poured at both Dog Creek Bridges
- ❖ Most of the Riprap has been placed at both Dog Creek Bridges

This Week

- ❖ The contractor plans on back filling and placing more Riprap at both Dog Creek Bridges
- ❖ The week after Labor Day the contractor plans to place girders at the Dog Creek Bridges on Wednesday and Friday.
- ❖ The contractor plans to complete the Dog Creek Bridges this year and then the Stearns-Augusta Bridge next spring. They may build the By-pass Bridge for Stearns-Augusta this season, but not move traffic off the old bridge until spring 2014.



Contact Information

Project Engineer: Rick Krous
Office Phone: 406-315-2091
Cell Phone: 360-601-1780
E-mail: Rick.Krous@dot.gov