

# NEWSLETTER – November 26, 2013



**MT OMAD 18(48)**

## **Dog Creek Bridges 1 & 2, Stearns-Augusta Bridges**

Pictured: Detour Bridge at Stearns-Augusta



### **Frontier West Construction Activities and Upcoming Work**

#### **Last Couple Weeks**

- ❖ The Dog Creek Bridges have been completed. The Air Force and County inspected the Bridges on November 19 and accepted them as complete.
- ❖ The detour bridge at Stearns-Augusta has been built.

#### **This Week**

- ❖ Bullock will complete the approaches to the detour bridge this week. The barriers will be on the bridge and aggregate placed on the detour.
- ❖ Traffic will not be placed on the detour until Frontier resumes work on the bridge next spring.
- ❖ The work on the bridge will go into winter shut down by December 13. After the detour bridge is completed the contractor will do some prep work in preparation for next spring.
- ❖ Weather permitting the bridge work can resume in mid February 2014.



### **Contact Information**

Project Engineer: Rick Krous  
Office Phone: 406-315-2091  
Cell Phone: 360-601-1780  
E-mail: Rick.Krous@dot.gov