

# MIDDLE FORK SNOQUALMIE RIVER ROAD SLOPE STABILIZATION

## CONSTRUCTION NEWSLETTER

September 28, 2017

### CONSTRUCTION ACTIVITIES

The Middle Fork Road weekday closures end at 5:00 PM Thursday September 28.

This week the contractor completed pavement repair and paved on Lake Dorothy Road, started on the Lake Dorothy Bridge scour repair, and drilled and installed anchors for draped mesh slope protection. Next week the contractor is scheduled to finish paving Lake Dorothy Road and pave Middle Fork Road, depending on weather, continue draped mesh slope protection installation, and complete the Lake Dorothy bridge scour repair.

The roadway through the work zone is rock surfaced.



Above: Paving Lake Dorothy Road.

### ROAD CLOSURES & DELAYS

#### UPCOMING ROAD CLOSURE SCHEDULE

- Lake Dorothy Road (Upper Couplet) is **Closed** to all Public Traffic.
- Full road closures of the Middle Fork Road from September 18, 2017 through September 28, 2017 as follows:

#### One mile past the Eastern Intersection of Lake Dorothy Road (Upper Couplet)

**Road Closed :** Noon Monday Sept. 25 — 5:00 PM Thursday Sept. 28

**Road Open\* :** After 5:00 PM Thursday September 28

\* Up to 60 minute Delays Allowed

Road Closure calendars may be found at:

<http://www.flh.fhwa.dot.gov/projects/wa/snoqualmie/travel.htm>

### Project Information

**Contractor:**

S.E.A. Construction LLC  
Raymond, WA

**Start Date:**

August 3, 2017

**Completion Date:**

October 2017

**Award Amount:**

\$1,530,170.00



King County



Mike Niemi

Project Engineer

Phone 425-292-0431

Email [mfsnoqualmie@dot.gov](mailto:mfsnoqualmie@dot.gov)

Office 8050 Railroad Ave SE, Ste. C  
Snoqualmie, WA 98065