

COW CREEK PHASE 1 NEWSLETTER

Paul Akehurst – Project Engineer



WESTERN FEDERAL LANDS HIGHWAY DIVISION FEDERAL HIGHWAY ADMINISTRATION

UPCOMING WORK

August 8th through August 11th, 2016

Laskey- Clifton anticipates continuing work next week, starting on 8/8/16 (Monday) through 8/11/16 (Thursday) with the following schedule:

- Excavation, breaking of large boulders at the Roadway Realignment Area.
- 4" thick asphalt paving of in-place asphalt recycling
- Continue Culvert Replacements near the middle of the project.
- Begin Subexcavation for Geogrid Patches
- Grade Full Depth Recycling areas to prepare for asphalt paving.
- Flaggers will provide temporary traffic control at all work zones.



Large rock broken with Boulder Busting method



Culvert replacement operations continue throughout project

Please use caution in the construction zones. Temporary traffic control, flaggers will guide the travelling public through the work zones. Short traffic delays should be expected. Crews will be working on the project this upcoming week Monday through Thursday from 7:00 a.m. to 5:00 p.m.

CONTACT INFORMATION

Project Engineer: Paul Akehurst

E-mail: Paul.Akehurst@dot.gov

Project address: 145 S. Main Street

Myrtle Creek, OR 97457