

Cattle Point Road Relocation

CONSTRUCTION NEWSLETTER

Stabilizing the Slopes

May 29, 2015

CONSTRUCTION ACTIVITIES

This week, in addition to more excavation & embankment the finished slopes were stabilized by spraying a wood mulch/tackifier mixture which will protect the slopes from erosion until the permanent seeding takes place in September.

Why is it green? The green color is added as a tracer so the nozzle operator can see what has been covered and can judge his application rate.

Next week, Strider Construction will continue with the excavation and embankment process.

Spraying the mixture



Stabilized Slope at Mt Finlayson



Stabilized Slopes along the New Alignment.



WORK SCHEDULE

Monday 8:30 - 6:00

Tue - Thu 7:00 - 6:00

Friday 7:00 - 3:00

DELAYS AND CLOSURES

NPS and DNR Vistas are Closed.

Delays: up to 15 min from 6 am to 8 am / up to 30 min from 8 am to 6 pm

Mt Finlayson eastern trailhead is closed - please use detour.

Project Information

Contractor:

Strider

Construction Co., Inc.

Begin Construction:

April 13, 2015

Est. Completion Date:

October 2015

Project Description:

Relocate a mile of the road 300' inland, improve the two scenic vistas and the Mt. Finlayson's trail's eastern trailhead.



WASHINGTON STATE DEPARTMENT OF
Natural Resources



Contact Us: cattlepointroad@dot.gov

Project Website: <http://www.wfl.fhwa.dot.gov/projects/wa/cattlepoint/>

Project Engineer:
Don Brouillard