

Project Number: WA PRA FVNP 100(1) Project Name: FORT VANCOUVER NATIONAL PARK Contract Number: DTFH-C2014 States: WA

Save & Close Save Delete Cancel Cancel & Close Submit To PE Print Preview Print Preview (Contractor Version)

* indicates a required field

FHWA Pay Note

Pay Note: 25 INS Pay Item Number: 40105-1000 Line Number: A 0480
 Period: 1 INS Pay Item Type: Normal pay item Contract Mod #:
 Description: ANTISTRIP ADDITIVE, TYPE 1

Acct	Contract Quantities				Revised Quantities		Probables		
	Quantity	Unit Price	Unit	Amount	Qty	Amount	Quantity	Amount	% Over / Under
	100.0	\$25.00	TON	\$2,500.00	100.0	\$2,500.00	100.0	\$2,500.00	0.00
CON01	100.0	\$25.00	TON	\$2,500.00	100.0	\$2,500.00	100.0	\$2,500.00	0.00

Pay Note Date*: 09-17-2010 select clear

Entries:

Pay Note Entry #1

Work Date Start Date*: 09-11-2010 select clear
 Work Date End Date*: 09-16-2010 select clear
 Location/Description*:
 9/11 = 26.4 tons
 9/14 = 28.7 tons
 9/16 = 27.2 tons
 Total = 82.3 tons
 8,700.97 tons of Superpave Pavement Placed, @ 5.5% AC mix design = 8,222.41 tons of rock
 Antistrip Additive added at 1% per weight of rock = 82.2 tons
 Invoice totals verified by weight of total tons placed.

CON01 Main account Quantity:
 82.3 TON

Remarks/Calculations:
 *See attached documentation/calculations

Delete Add Entry

CON01 Main account Quantity: 82.3

Total Pay Note Quantity: 82.3 TON
 Total Production Days: 3
 Production Rate: 27.4 TON/Day
 Measured By*: Bob COE
 FHWA Inspector:
 Contractor Inspector:
 Interim/Final*: Interim Final

Supporting Documentation:
 File Name: 401_A.S_Example.pdf
 Delete Add Document

Reference:

Save & Close Save Delete Cancel Cancel & Close Submit To PE Print Preview Print Preview (Contractor Version)