



Repave Denali Park Road MP 3.4 to 14.9



Current and Upcoming Work

Subexcavation, installation of geotextile and geogrid, and backfill activities continued through the week at the repair section at Mile Post 3.4.

There will be two work areas this week as Pruhs Construction begins work on the next subexcavation section while the section at MP 3.4 is completed. Survey, erosion control, and aggregate crushing will also continue this week.



Road Surface conditions

Asphalt has been removed for approximately 800 feet at MP 3.4. Sections where asphalt has been removed will have a gravel surface and there may be isolated soft areas in the digout sections. Pruhs is monitoring and maintaining the gravel sections as needed.



Traffic Delays

Hours of work are currently 8:00 p.m. to 8:00 a.m., Monday night through Sunday morning.

Maximum delay times	
8:00 p.m. to 10:00 p.m.:	5 minutes
10:00 p.m. to 11:00 p.m.:	15 minutes
11:00 p.m. to 12:30 a.m.:	Road closure period
12:30 a.m. to 2:00 a.m.:	15 minutes
2:00 a.m. to 3:30 a.m.:	Road closure period
3:30 a.m. to 6:00 a.m.:	15 minutes
6:00 a.m. to 8:00 a.m.:	5 minutes
8:00 a.m. to 8:00 p.m.:	Road open to 2-way traffic

Project Engineer: Daniel Christianson
 Phone: (406) 217-7344
 Asst Proj Eng: Walter Graham
 Inspector: Brian Weigand

The Storm Water Pollution Prevention Plan (SWPPP) for this project is available for viewing at Mile Post 3.4, the entrance to the Mile 5 pit, or Pruhs' project office.



Current work area as of June 19, 2016