



Rock Creek Culvert



Last Week:

Ahtna Environmental, Inc. removed the mainline bridge over Rock Creek as well as the abutments the bridge was sitting on at each end of the bridge. With the bridge spans brought to the ground, a few days was needed to clean up the resulting rubble.

This Week:

This week Ahtna will work on re-diverting Rock Creek and dewatering the site in preparation for the construction of the South MSE Walls, and placement of the streambed sediment inside the Structural Plate Pipe. They will also begin the excavation of the embankment above MSE Wall R2 in order to begin constructing the MSE Wall.



Above: Rock Creek Bridge Demolition

Below: Site cleaned up & preparing for MSE Excavation

