



Rock Creek Culvert



Past Week:

Ahtna Environmental Inc. worked with their subcontractor, CLI, to remove tundra mats from the south west corner of Rock Creek Culvert project in order to build an access road beneath the current bridge. Tundra mats were stockpiled at MP 5 pit to be replaced in their original location after construction of Rock Creek Culvert is complete. Ahtna Environmental also worked on their excavation underneath the bridge for the construction of their structural plate pipe.



Above: Tundra Mat removal at Rock Creek Culvert

This Week:

This week Ahtna Environmental continued with their excavation for the structural plate pipe at Rock Creek Culvert. Ahtna, with their subcontractor CLI, also began pre-assembling some of their aluminum structural plate pipe pieces off site in MP 230 pit to expedite final assembly once the site at Rock Creek Culvert is prepared.

Below: Excavation at Rock Creek Culvert



Project Engineer: Nathan Jones
Construction Inspectors:
Bob Hammond
Walter Graham