



Rock Creek Culvert



This Week:

Ahtna Environmental Inc. continued to work with their subcontractor, CLI, to prepare for the structural plate pipe installation. CLI re-diverted the creek through the west side of the project, allowing themselves better access to the construction area. CLI continued excavation for the concrete footings and the structural plate pipe. CLI also began work for disassembling the pedestrian bridge in preparation for the removal of the pedestrian bridge.

Next Week:

Ahtna, with their subcontractor CLI, will remove the pedestrian bridge and place it in MP 234 pit. Excavation will continue at the Rock Creek Culvert construction site in preparation for assembling the structural plate pipe. CLI will also begin forming and placing rebar in preparation for pouring their concrete footers.

Below: Preparation for pedestrian bridge removal



Above: Re-division of Rock Creek through construction site

Project Engineer: Nathan Jones
Construction Inspectors:
Bob Hammond
Walter Graham